Minutes of the

41st Meeting of the Building & Works Committee, NIT Durgapur Held online at NIT Durgapur on May 11, 2022 from 11.00 a.m. onward

Members Present:

1. **Prof. Anupam Basu** Chairman Director

National Institute of Technology Durgapur: 713209

2. Shri M.L. Soni Member

Director (NITs)
Department of Higher Education
Ministry of Education
Shastri Bhawan
New Delhi: 110015.

3. Shri Anil Kumar Member

Director (Finance)
Department of Higher Education
Ministry of Education
Shastri Bhawan
New Delhi: 110015

4. Shri Satyaki Sen Member

Ex-Director, M.N. Dastur Nominee of the Board of Governors, NIT Durgapur CJ 84, Sector – 2, Salt Lake City Kolkata: 700091.

5. **Prof. Kamal Bhattacharya** Member

Department of Civil Engineering Chairperson (Maintenance & Campus Facility and Planning) National Institute of Technology Durgapur: 713209.

6. **Prof. Atul Krishna Banik** Member

Department of Civil Engineering Chairman (PMQCC) National Institute of Technology Durgapur: 713209.

7. **Prof. S. Bhattacharya** Member

Department of Civil Engineering Chairman (Construction) National Institute of Technology Durgapur: 713209.

8. Shri C.P. Sharma Member

(Nominee of CPWD, Civil Wing) Superintendent Engineer (Civil), NIT Durgapur

CPWD, NIT Durgapur Camp Office

9. Shri Manish Kanodia Member Executive Engineer

10. Shri Soumya Sen Sharma Member-Registrar Secretary

National Institute of Technology
Durgapur: 713209.

At the beginning of the 41st B&WC meeting, the Chairman of the Committee has extended his warm welcome to the members and thanked them all for their keen interest towards the infrastructural development programme of the Institute.

Item No.		Resolution
41.1	To confirm the minutes of the	Confirmed.
	40th meeting of Building & Works	
	Committee (B&WC) held on	
	22.12.2021 (Wednesday) at NIT	
	Durgapur (online, over MS-	
	Teams).	
41.2	To note down the action taken of	on items resolved in 40th.
	Meeting of the B&WC.	
41.2/ 40.2/39.2/	Progress of Boundary Wall and	CPWD is to submit a
38.2 /#34.2 /33.2	peripheral road.	report on the technical
//29.14	F	status of the dilapidated
7, 23.2.	Letter is yet to be issued from the	structure. Based on this
	office of the Registrar.	report, further action will
	000 01 00	be initiated by the
		Institute Authority.
41.2 / 40.2 / 39.2 /	Addressing functional	Report on the functional
38.2 / 34.2 / 33.2 /	deficiencies of New Guest	deficiencies has been
/30.3	House.	submitted by the In-Charge
/ 50.0	1104501	of the New Guest House.
	Letter is yet to be issued to the In-	This will be considered by
	Charge of Guest House to submit	the Maintenance Division
	the report.	under the Office of the
	the report.	Dean (P&D).
41.01.40.0100.01	Augmentation of civil, electrical	Noted.
41.2/ 40.2/39.2/	& audio-visual capacity including	noted.
38.2 /34.2 /33.2/	replacement of furniture of LH &	
/30.8		
	LG of main academic building of	
	NIT Durgapur.	
	Project is completed according to	
	Project is completed according to	
11 2/ 12 2/22 2 /	Convener, Hand Over Committee. Yearly maintenance of the	Noted.
41.2/ 40.2/39.2 /	200229	Noted.
38.2 / 34.2 /33.2/	campus.	
/30.9	mi 1 i a de la consideration	
	The proposal is under consideration	
	of Chairman (Planning &	
	Maintenance).	Noted.
41.2/ 40.2/39.2/	Renovation of Central Library:	Noted.
38.2 /34.2 /33.2	PE = Rs. 5.6016cr.	
/30.16 (b)	TT 1	
	Handover of project is under	
	progress.	NI-4-2-3
41.2/ 40.2/39.2/	Installation of Lifts, and	
38.2/34.4	provision of Toilets and Ramps in	
	Main Academic Building and only	
	Lifts at CSE and ECE	
	Departments for Physically	
	Impaired Students / Persons:	only re
	Handover of project is under	
	progress.	

Item No.	Item	Resolution
41.2/ 40.2/39.2/ 38.2/36.5	Air Conditioning of New Academic Block (NAB)	Noted.
	Project is completed according to Convener, Handover Committee. Handover of project is under progress.	
41.2/ 40.2/39.2/	Provision of fund for the 1500	Noted.
38.4	capacity auditorium.	
	Work is in progress.	
41.2/ 40.2/39.2/ 38.5	Comprehensive parking facilities in NIT campus.	Noted.
	AA&ES has been issued for the project.	
41.2/ 40.2/39.2/	Construction of Vertical	According to CPWD,
38.6	Extension of Thermal	processing has been
	Engineering Laboratory.	initiated for the project.
	No physical progress of work till date.	
41.2/40.2/39.2/ 38.7	Mechanization of Kitchen & Modernization of dining halls with furniture.	According to CPWD, processing has been initiated for the project.
	No physical progress of work till date.	
41.2/ 40.2/ 39.2/ 38.8	Expansion & refurbishing of laboratories, academic departments & classrooms.	According to CPWD, processing has been initiated for the project.
	No physical progress of work till date.	
41.2/40.2/39.2/ 38.10	Completion of the top two floors of Sarojini Naidu Hall of Residence including the interiors.	Noted. According to CPWD, work is expected to be completed by June 2022.
	Work is under progress.	
41.2/40.2/39.2/ 38.11	Extension of sewer line including toilet blocks at NIT Campus.	According to CPWD, processing has been initiated for the project.
	No physical progress of work till date.	initiated for the project.
41.2/ 40.2/39.2/ 38.12	Consideration of defect liability period (DLP) for projects under CPWD.	According to CPWD, duration of the desired DLP should be fixed by the Institute while preparing
	No response received from CPWD as yet.	P.E. of a project.

Minutes of the 41st Meeting of the Building & Works Committee of NIT Durgapur

Item No.		Item				Resolution
41.2/ 40.2/39.2/		No o	bjection	n certificate (NOC)	for	CPWD must follow up and
38.13			fighting		ing	expedite the issuance of
00.10			ling /		of	Fire NOC for completed
	- 1			n projects		projects. Any issue in
		00115	CI WOLLO	projecto		connection with the above
		Fire	NOC f	or projects other th	han	may be discussed with the
		1250) Seat	Boys' Hostel have	not	Institute Authority, if
				d till date.	1100	necessary.
41 07 40 0730 07				zation certificate	for	CPWD must provide the
41.2/ 40.2/39.2/ 38.14				works from CPWD.	101	expenditure incurred for
38.14	100	COIII	preceu	WOIRS HOM OF WE.		each project properly, so
	- 43	This	matter	r was taken up i	n a	that issues raised by CAG
	A	11110	hor of r	previous meetings of	the	regarding disparity in
					reral	project wise fund deposit
					WD,	& expenditure is
					inst	appropriately answered.
		upd	ated	rojects under CPWD		appropriatory answered.
		mat	boon #	eceived by the Instit	nas	
	-			ult, CAG has ra		
				ueries regarding a of records of ac		
		expe	enaiture		ame	10.7
				e matter may be ta		
	Tile			appropriate Authori		4
41.2/40.3	1			Various Ongoing P		
	97	(a)		nventories have		Noted.
	.50-01			tted, joint inspect		¥-
			with	the Handing-		III-OVE TO THE TOTAL THE TOTAL TO THE TOTAL TOTAL TO THE
				ittee of the Institute		
				been carried out.		
				of the building also g		10.00
				NIT Authorities	on	
				2021. Modular kit		
				, fencing works		
		1	comple		ories	
			submi			
		(b)	I.	Works completed		Noted.
				inventory submitte		
		-		NIT on 13.02.2		-
	-67		14 70	Inspection for fire		
FS all her sen so 81	- 20		211	will be carried ou		
		1		Fire Department in		
		1		month of Jan, 2	2022.	
			All Roll	Premise may be	used,	
				security may	be	
					aning	
				may be done from	n NIT	
					ation	
				for AMC of audito	orium	
				submitted to	NIT	
				Authorities	on	
				30.06.2021.		
			II.	Works completed	and	Noted.
				inventory submitte		
				NIT on 22.08.2019.		
	1			1111 011 22.00.2019.		

Item No.	Item Resolution
	III. Work completed and Noted. handed over to NIT Authorities on 17.11.2021.
	IV. Works completed & Noted. inventories submitted to NIT on 19.06.2019 & 12.07.2019.
	V. 6th floor slab is in progress. About 42% work has been completed. Revised target date is 31.12.2022.
	VI. Works completed and handed over to NIT authorities on 07.04.2021 and 08.07.2021.
	VII. 27 quarters have been handed over to NIT authorities on 07.04.2021 & 08.07.2021.
	VIII. 95% works completed. Noted. The work will be completed in all respect by 31.12.2021.
41.2/40.4	Extension of the date of completion of construction of Central Research Laboratory (Utkarsha Bhavan) (under HEFA). CPWD has provided some explanation for the delay in the project. However, the Institute approves the completion date as proposed by CPWD. Strict adherence to the revised time schedule must be followed and the process of hand must be completed by CPWD.
41.2/40.5	Revised P.E. of Vertical Extension of Old Academic Building (originally planned as IT building). Approved.
41.2/40.6	Any other matter with permission of Chair. P.E. is to be submitted by CPWD for (a) A new girls' hostel of 250 capacity, and (b) Proposed expansion of the central library for additional spaces. P.E. has been submitted by CPWD for a new girls' hostel of 250 capacity. Considered under Item 41.6.

Item No.	Item	Resolution
41.3	Progress of Various Ongoing Projects:	CPWD will shortly submit a report in this regard.
	Handing over process of the following projects is continuing:	a report in time regard.
in the second	I. Civil and electrical renovation including lift of central library.II. Air-conditioning of NAB.III. Renovation of sewer line.	
	Work is in progress for several ongoing projects as mentioned below:	Management
	I. 1500 capacity auditorium II. Central Research Laboratory (Utkarsha Bhavan) (under HEFA) III. 2nos. of toilet for PWD students	
	CPWD is to submit a report.	
41.4	Renovation of Hall - 7 (Nivedita Hall of Residence).	CPWD has submitted P.E. for renovation of Hall-7 for an amount of Rs.
	The accommodation for girl students is inadequate in the campus of NITD. Hall-7 was earlier considered among a group of old hostels (Hall No. 1, 2, 3, 4, 5, 7 & 8) to be renovated which is yet to be taken up. Meanwhile, the condition of Hall-7 has deteriorated considerably, making it unfit for allotment of accommodation for new students. CPWD has been asked to submit a revised P.E. for thorough renovation of Hall-7 that will be taken up for consideration by B&WC.	2,28,79,500/- and the same is approved.
41.5	Revised estimate for renovation of old hostels (No. 1, 2, 3, 4, 5 & 8). P.E. for renovation of the abovementioned hostels were earlier approved vide Item No. #33.2/#32.4 of 33rd B&WC & subsequently in the 44th FC & the	
	The above work could not be taken up because of dearth of fund. Also, the scope of the renovation work has also changed. Hence, CPWD is required to resubmit the P.E. for the individual hostels mentioned above.	100

$\label{eq:minutes} \mbox{Minutes of the} \\ 41^{st} \mbox{ Meeting of the Building \& Works Committee of NIT Durgapur}$

Item No.	Item	Resolution
Item No. 41.6	Proposed construction of a 250 Seat New Girls' Hostel. Considering the progressive increase in the number of female students, the accommodation for girl students is becoming inadequate in the campus. To develop adequate capacity for accommodating the increasing number of female students, a New Girls' Hostel having a capacity of 250 seats has been proposed for	CPWD has submitted P.E. for construction of a 250 seat new girls' hostel for an amount of Rs. 22,46,63,900/ According to the representatives of the Ministry, now the policy of the Government is to fund the high value projects through loan from HEFA. Therefore, the Institute may explore
	construction in a space adjacent to the present group of girls' hostels.	through the HEFA or through phased construction using its
	CPWD has been asked to submit a P.E. for the same that will be taken up for consideration by B&WC.	available from the IRG of the Institute.
41.7	Any other matter with permission of Chair.	There was no item for consideration.

The meeting ended with a vote of thanks to the Chair.

Registrar Member-Secretary B&WC, NIT Durgapur

Director Chairman B&WC, NIT Durgapur