#### Minutes of the

### 42<sup>nd</sup> Meeting of the Building & Works Committee, NIT Durgapur Held online at NIT Durgapur on February 03, 2023 from 03.00 p.m. onward

#### **Members Present:**

1. **Prof. Indrajit Basak** Chairman Director

National Institute of Technology Durgapur: 713209

2. Ms. Veena Dunga Member

Deputy Secretary (NITs)
Department of Higher Education
Ministry of Education
Shastri Bhawan
New Delhi: 110015.

3. Shri Anil Kumar Member

Director (Finance)
Department of Higher Education
Ministry of Education
Shastri Bhawan
New Delhi: 110015

4. **Prof. Kamal Bhattacharya** Member

Department of Civil Engineering Chairperson (Maintenance & Campus Facility and Planning) National Institute of Technology Durgapur: 713209.

5. **Prof. Atul Krishna Banik** Member

Department of Civil Engineering Chairman (PMQCC) National Institute of Technology Durgapur: 713209.

6. **Prof. S. Bhattacharyya** Member

Department of Civil Engineering Chairman (Construction) National Institute of Technology Durgapur: 713209.

7. Shri C.P. Sharma Member

(Nominee of CPWD, Civil Wing) Superintendent Engineer (Civil), NIT Durgapur

8. Shri Israr Ahmad Member

Executive Engineer CPWD, NIT Durgapur Camp Office

NIT Durgapur

9. **Dr. Bibhash Sen** Invitee Member Head, Computer Centre

10. **Shri Soumya Sen Sharma** Member-Registrar Secretary

National Institute of Technology Durgapur: 713209.

At the beginning of the 42<sup>nd</sup> B&WC meeting, the Chairman of the Committee has extended his warm welcome to the members and thanked them all for their keen interest towards the infrastructural development programme of the Institute.

Item No.	Item	Resolution
42.1	To confirm the minutes of the 41st Meeting of Building and Works Committee (B&WC) held on 11.05.2022 (Tuesday) online over MS-Teams at NIT Durgapur.	Confirmed.
42.2	To note down the action taken of Meeting of the B&WC.	n items resolved in 41st
42.2 /41.2/ 40.2/39.2/ 38.2 /#34.2 /33.2 //29.14	Progress of Boundary Wall and peripheral road.  Letter issued from CPWD, work is under progress.	Noted.
42.2/41.2 / 40.2 / 39.2 / 38.2 / 34.2 / 33.2 / /30.3	Addressing functional deficiencies of New Guest House.  Work to be initiated by the Maintenance Section of the Institute.	Noted.
42.2/41.2/40.2/39.2/ 38.5	facilities in NIT campus.  Work is awarded by the CPWD. Physical progress is very slow. Need to be expedited.	work.
42.2/41.2/40.2/39.2/ 38.6	Construction of Vertical Extension of Thermal Engineering Laboratory.  Work is under progress. Need to be expedited.	work of the project under EWS.
42.2/41.2/40.2/39.2/ 38.7	Mechanization of Kitchen & Modernization of dining halls with furniture.  Work is awarded by the CPWD. No physical progress noticed.	the work of the project under EWS.
42.2/41.2/ 40.2/39.2 /38.8	Expansion & refurbishing of laboratories, academic departments & classrooms.  Work is not yet initiated.	
42.2/41.2/40.2/39.2/ 38.10	Completion of the top two floors of Sarojini Naidu Hall of Residence including the interiors.	Noted.

	Work completed. Handing / taking over process under progress.	
42.2/41.2/40.2/39.2/ 38.11	Extension of sewer line including toilet blocks at NIT Campus.	CPWD is to expedite the work of the project under EWS.
	Work is awarded by CPWD. No physical progress noticed.	
42.2/41.2/ 40.2/39.2 /38.13	No objection certificate (NOC) for fire-fighting set up regarding handing / taking over of construction projects.	CPWD is requested to take up this issue urgently.
	Fire NOC of the complete projects is required: 1. 740 seated boys' hostel. 2. 264 seated girls' hostel.	
	<ul><li>3. Chemistry lab cum Biotechnology Department.</li><li>4. New Academic Block.</li><li>5. New Guest House</li></ul>	
42.2/41.2/ 40.2/39.2 / 38.14	Fund utilization certificate for completed works from CPWD.  CPWD has submitted a summary of fund position against each project. After finalisation /adjustment of fund, CPWD is to submit the utilisation certificates.	The summary of project wise fund position submitted by CPWD is being reviewed by the Institute and it may consider necessary mutual adjustment among the existing old projects considering their actual status.
42.2/41.4	Renovation of Hall – 7 (Nivedita Hall of Residence).  Work has started.	CPWD is to expedite the work.
42.3	Progress of Various Ongoing Projects:  Work is in progress for several ongoing projects as mentioned below:  • Central Research Laboratory (Utkarsha Bhavan) (under HEFA)  • Projects under EWS (total approved amount of Rs. 29.00 crores vide F.No.5-3/2021-TS.III, dt. 09.04.2021) involving the following:  (a) Expansion & refurbishing of	CPWD submitted a report on the progress of ongoing projects.  In respect of EWS projects, it is observed that very little physical progress has been attained till date. Hence CPWD must complete 8 handover all projects under EWS by 31.12.2023.

42 <sup>nd</sup> Meeting of the Building & Works Committee of NIT Durgapur		
	laboratories, academic departments & classrooms. (b) Modernisation of messes in all hostels with mechanized	
	kitchen & furniture & networking.	
	CPWD is to submit a report.	
42.4	Extension of the date of completion of construction of Central Research Laboratory (Utkarsha Bhavan) (under HEFA).  A revised date of completion of the current project was discussed on request of CPWD in the 41st meeting of B&WC and was approved as 31.12.2022 (original scheduled date of completion as 14.01.2022, Annexure 40.3) after receiving explanation from CPWD.	As per MOU, the original date for handover of the Utkarsha Bhavan upto G+4 level was scheduled as 14.01.2022. However, due to non-completion, the revised date of handover was rescheduled as 30.06.2022 & subsequently as 31.12.2022. However, in a recent meeting with
	However, CPWD has failed to complete & hand over the project by 31.12.2022.  The pace of work by CPWD is also a question and CPWD has been directed to accelerate the work and recover the lost time of almost 18 months.	completion & handover of Utkarsha Bhavan has been discussed in detail & after informing the progress of other projects under HEFA, it was resolved that all projects
	Since the equipment for research projects under HEFA through multidisciplinary participation under Utkarsha Bhavan shall be required to be housed in the same building, its delayed completion hampered the procurement of equipment as well.	2023. Keeping this thing in view, CPWD must complete & handover the building by 30.06.2023.
	Considering the pace of work of CPWD, the scheduled completion of the project may be considered as 31.12.2023.  Placed for approval of the proposal.	31.08.2023.  However, according to the Ministry

40 F	Davids and an Owner for the	CPWD as per rule.
42.5	Revised estimate for renovation	CPWD submitted P.E. as
	of old hostels (No. 1, 2, 3, 4, 5 &	mentioned below:
	8).	(1) Renovation of Hall
	DE for repoyation of the	No.1 at NITD (WB):
	P.E. for renovation of the	Rs. <b>7,06,62,500.00</b>
	abovementioned hostels were	(2) Renovation of Hall
	earlier approved vide Item No.	No.2 at NITD (WB):
	#33.2/#32.4 of 33rd B&WC &	Rs.7,09,36,600.00
	subsequently in the 44th FC & the	(3) Renovation of Hall
	49th BOG meetings.	No.3 at NITD (WB):
	The seems of the renewation work	Rs. <b>5,47,16,500.00</b>
	The scope of the renovation work	(4) Renovation of Hall
	has changed. Hence, CPWD is	No.4 at NITD (WB):
	required to resubmit the P.E. for	Rs.7,12,83,900.00
	the individual hostels mentioned	(5) Renovation of Hall
	above and place it on the table.	No.5 at NITD (WB):
		Rs.9,20,65,000.00
		(6) Renovation of Hall
		No.8 at NITD (WB):
		Rs.3,06,83,200.00
		(7) Ext. & int. painting of
		Hall8 & extended
		blocks of halls 1, 2 & 5
		at NITD (WB)
		Rs. <b>2,25,73,800.00.</b>
		In view of this the conline
		In view of this, the earlier
		P.E. submitted for the
		same item of renovation
		of old hostels by CPWD 8
		approved vide Item No #33.2/#32.4 of 33rd
		B&WC & subsequently in the 44th FC & the 49th
		BOG meetings stand cancelled.
		cancelled.
		The P.E.s thus submitted
		in the present meeting fo
		renovation of old hostels
		(No. 1, 2, 3, 4, 5 & 8) are
		considered as fresh
		proposals and are
		approved in principle.
		approved in principle.
		As suggested by the
		Ministry representative
		necessary funding may
		be discussed in the
		meeting of F.C.
42.6	OFC layout for the quarters	As suggested by the
	(campus) area.	Ministry representative
	The OFC layout which is existing	complete proposal may
	, C. C., Cole IIII IO OMOUNING	

	2007. During this period of 15 years there has been a great deal	meeting of B&WC.
	of wear & tear due to massive construction works in the campus at different points. Moreover, a huge increase in the number of users and also in the number of academic related buildings, staff residence area, gadgets with internet dependency, online classes & online seminars going on depending on the internet system, has come up in the campus during this period. The external expert Prof. Biplab K. Sikdar, IIEST Shibpur has analyzed and verified OFC layout	
	for the quarters (campus) area.  In this regard, the tentative estimated amount of Rs. 2,40,53,061/- (Rupees Two Crore Forty Lakhs Fifty-Three Thousand and Sixty-One only) for the upgradation of OFC backbone of the residential area is required. (Annexures 42.5 & 42.6)  Placed for approval of the	
42.7	proposal.  Any other matter with	There was no item for
42.1	permission of Chair.	consideration.

The meeting ended with a vote of thanks to the Chair,

Registrar

Member-Secretary B&WC, NIT Durgapur

Director Chairman

**B&WC**, NIT Durgapur