



MINUTES
37TH MEETING
OF
THE
BUILDING & WORKS COMMITTEE

VENUE: KOLKATA EXTENSION CENTRE, IIT KHARAGPUR, H.C. BLOCK, SECTOR-III, SALT LAKE CITY, KOLKATA-700106.

DATE: DECEMBER 06TH, 2019 (FRIDAY)

TIME: 10.30 A.M.

**NATIONAL INSTITUTE OF TECHNOLOGY
DURGAPUR**

Members Present:

1. Prof. Anupam Basu,

Director
National Institute of Technology
Durgapur – 713 209

2. Shri Satyaki Sen,

Ex. Director, M.N. Dastur and
Nominee of BOG, NIT Durgapur
CJ 84, Sector – 2, Saltlake City,
Kolkata – 700 091

3. Prof. N. K. Roy,

Department of Electrical Engineering
Chairman Planning,
National Institute of Technology Durgapur,
Durgapur – 713 209.

4. Prof. S. Bhattacharyya,

Department of Civil Engineering
Chairman Construction,
National Institute of Technology Durgapur,
Durgapur – 713 209.

5. Prof. S. Saha,

Department of Civil Engineering
Chairman Maintenance & Campus Facilities,
National Institute of Technology Durgapur,
Durgapur – 713 209.

6. Prof. A. K. Banik,

Department of Civil Engineering
Chairman & Convenor of PMQCC,
National Institute of Technology Durgapur,
Durgapur – 713 209.

7. Shri C. P. Sharma,

(Nominee of CPWD, Civil Wing)
Superintendent Engineer (Civil),
NIT Durgapur, Durgapur - 713209.

8. Shri Soumya Sen Sharma

Registrar,
National Institute of Technology Durgapur,
Durgapur – 713209.

9. Dr. Anirban Sarkar – Special Invitee

Department of CSE
HOD Computer Centre
National Institute of Technology Durgapur,
Durgapur – 713 209.

The Representatives of MHRD, New Delhi and IFD, MHRD New Delhi couldn't attend the meeting.

At the beginning of the 37th B&WC meeting, The Chairman of the committee has expressed warm welcome to the members and thanks all of them for their keen interest towards the infrastructural development programme of the Institute.

Item No.	Item	Resolution
37.1	To confirm the minutes of the 36 th meeting of Building and Works Committee (B&WC) held on August 26 th , 2019 (Monday) at CSIR –CGCRI Guest House, Opposite Buddha Mandir, Dhakuria Lake, Kolkata.	Confirmed
Item No. 37.2	To note down the action taken on items resolved in 35th Building and Works Committee (B&WC) held on 18th June 2019 (Tuesday) & 36th B&WC held on 26th August 2019.	
34.2	<p>#33.2/...../29.3 Lifts of 740 Boys' Hostel All 05 passengers' lifts handed over by CPWD out of which 03 numbers are under AMC by the Institute and 02 numbers under warranty period. As per available information from Maintenance Section none of the lifts are operational in spite of repeated complaints to lift manufacturers who has been awarded the AMC contract. CPWD is requested to intervene since they have awarded the contract for installation of lifts under their terms & conditions. An alternative measures may be suggested by CPWD for AMC contract other than manufacturer as per prevailing rules & regulations.</p>	The issues have been discussed in detail. The Estate Section is asked to take necessary steps in consultation with CPWD to look into the matters of AMC with the parties & make the lifts operational by 15.12.2019.
	<p>#33.2/...../29.14 Progress of Boundary Wall and peripheral road. The main work of boundary wall and peripheral road is mostly completed. For completion of the remaining part CPWD needs communication from NIT Durgapur.</p>	CPWD is requested to complete the remaining work at the earliest.
	<p>#33.2/...../30.3 a) Addressing functional deficiencies of New Guest House. All functional deficiencies has been addressed. AMC is required for all the services installed for smooth functioning & longevity.</p>	<p>AMC for AC, TV, Landline to be done by Estate Section. All the suites will be provided with low end specs computer, Dr. Anirban Sarkar will take needful action in this regard. 05 nos. lounge to be furnished by CPWD. Lounges to be developed in 2 floors. 5 nos. of low end computers will be arranged in selected locations in open spaces.</p>
	<p>#33.2/...../30.8 Augmentation of Civil, Electrical and visibility capacity with Audio systems of Lecture Halls and Lecture Galleries of old Academic Block. Work Done in LH-12, 21, 31, 32, 33,34 and LG-11, 12, 13, 14, 23, 24, 21, 22, & 31 (11 Nos.). Work left over / not completed in LH-14, 15 & C-1 (03 Nos.) which will be handed over to CPWD on 25.11.2019.</p>	Furniture to be installed.

	33.2/...../#30.9 Yearly maintenance of the campus. With the work value around Rs. 360 L, the Institute has been finding it difficult to arrange for adequate overall maintenance of the campus.	Communication to be made with CPWD once again in this regard.
	#33.2/...../#30.10 External painting of quarters	Completed.
	#33.2/...../#30.11 Underground Sewer lines Five locations for public urinals & toilet earmarked by the Estate Section and work will be started shortly by CPWD.	Noted.
	#33.2/...../#30.16 a) Structural Shed of Mechanical Engineering Dept. According to CPWD, 95% work completed. Remaining will be completed shortly.	Noted.
	#33.2/#30.16 (b) Renovation of Central Library: PE = Rs. 5.6016cr. The work is under progress.	Renovation works in 2 nd floor completed. Lift structure completed. Hand over is expected to be made in February, 2020.
	#33.2/#31.5 a2) Cleaning of all Septic Tanks of Hostel. Completed.	Noted.
	#33.2/#32.4 Renovation of Old Hostels: PE = Rs. 20.8424cr Taken up as a fresh item in the BWC agenda.	The above work is resubmitted in the budget estimate for the financial year 2020-2021.
	#33.2/#32.5 Automation and Provision of LAN using OFC for the campus. PE = 5.50955 cr. To be executed as per direction of BOG. The status is given in the Annexure.	Noted that the academic area of NITD campus is ready with 10GBPS line. ERP is expected to be operational by March 2020.
	#33.2/#32.6 + #32.10 Renovation of Campus Road (Concrete and flexible-Bituminous). PE = Rs.330.191 L. Completed. Drainage system may be discussed under any other matter.	Noted. Comprehensive plan of covered drainage system within the campus, together with STP is proposed to be prepared & placed in B&WC. CPWD will be asked to submit PE. CPWD is to prepare a plan for rainwater harvesting within the campus.
	#33.2/#32.13 Renovation of Main Gate and North Gate Main Gate – Structure Completed. North Gate – Work will be started shortly.	Noted.
	#33.2/#32.15 A New Stair Case by dismantling the old narrow stair case in Chemical Engineering Department. Renovation of the item has been considered under EWS grant.	May be considered outside EWS under OH35.
	#32.17 Beautification of Pond area and Landscaping of the Campus. To be taken up under the newly proposed scheme for landscaping & horticulture of the campus.	PE of similar work for an amount of Rs. 2.00 cr. (approx..) is already available from CPWD & selected part of the same may be taken up for approval of FC & BOG through Chairman (Planning).
	#34.2/# 33.4 CONSTRUCTION OF A G+10 Stories Central Research and	Work will be awarded

	<p>Academic Building. Project taken under HEFA. Piling work completed. Site inspection completed. Structural drawing and preparation of tender for this work has been called for 3rd time after necessary modification including centralized AC system. Technical bid opened. Work will be awarded tentatively by mid of November 2019.</p>	shortly within December, 2019.
34.4	<p>Installation of Lifts, and provision of Toilets and Ramps in Main Academic Building and only Lifts at CSE and ECE Departments for Physically Impaired Students/Persons: Position of lifts: Main Academic Building – Left flank of Main Academic Building (east Side). Work will start after necessary procedures are followed for site clearance by the Estate Section.</p> <p>ECE Department – Access to the top floor of the D. M. Sen Auditorium building is difficult to be made directly as per CPWD. To provide an access to the top floor of the building & also to the ECE block, the lift is to be located in the common place between these two buildings for which technical feasibility has been studied by CPWD. This site will serve the desired purpose of ECE dept. to use the lecture gallery in the second floor of D.M.Sen Auditorium building. Corridors in different floors of ECE building will be given access to this lift so that the same can be used by PWD students for both the buildings.</p> <p>CSE Department – Back side of the building.</p> <p>Toilets: Positions shown to CPWD by the Estate Section.</p>	<p>Noted & approved.</p> <p>Work will start in the site for Main Academic Building after necessary site clearance. Estate Section to initiate necessary follow up action at the earliest.</p>
34.5	<p>Internal Renovation of Staff Quarters. Work is in progress.</p>	Noted.
34.6	<p>Augmentation of Space of CSE Department. May be referred in 35.4.</p>	Noted.
34.7	<p>Installation of AC Power Lines in New Academic Block. Work is in progress.</p>	Work is completed, as reported by CPWD.
35.3	<p>Progress of Various Ongoing Projects: The comparative statement as of May 2019 is attached (MRP, ANNEXURE - 35.3, pp. A - 25). It is noted that the physical progress of many projects during May-April 2019 is nominal. There are few projects namely 1250 Boys' Hostel, Under Ground Sewer Line, Boundary Wall, Concrete and Flexible Pavement etc. are almost completed however, CPWD is unable to hand them over to NIT. The monthly progress report for May 2019 is attached (Annexure – 35.4 pp. A 26-31) for appraisal.</p>	Noted.
35.4	<p>Augmentation of Space of CSE Department: It is proposed that (keeping in mind the structural strength of the existing building) a prefab light weight Container Type Structure with False Ceiling and partition walls as per client's choice to be placed at the roof of the department (about 12m above from ground) which will be faster than the traditional brick wall with structural shed. If CPWD is carry out the task in time, work may be awarded to them, otherwise the Institute will proceed as per procurement rule. Roof area of the building = 600 sqm. After obtaining the PE, the Institute may proceed on carrying out the job subject to the ratification from B&WC and Board later. Placed for consideration.</p>	<p>Due to problems in technical feasibility of the present proposal, CPWD has been assigned the job as per the original proposal vide 34.6 & according to the minutes of 35th B&WC (#35.4) & subsequent approval from 49th FC (#49.04-01) & 54th BOG (#54.03). The A/A & E/S of P.E. for "Augmentation of Space of CSE Department by construction of Shed over the roof of Chemistry Department at NIT Durgapur(W.B.)" of Rs. 1,68,86,000/- (incl. 3% Contingencies) has been awarded to CPWD. Along</p>

		with the same, 33% of the P.E. amounting to Rs.55,72,380/- only has been sanctioned as per the norms. The work is considered under EWS.
35.5	Augmentation of Space of ECE Department: As stated in #35.4 space augmentation of ECE Department will be carried out in similar way. Placed for consideration.	No further consideration is to be made as a lecture gallery in the 2 nd floor of D. M. Sen Auditorium building is going to be allotted to ECE Department.
35.6	Construction of EE Measurement Laboratory The existing single storey laboratory is having provision for another storey having area = 21m x 15m. It is planned to have a frame structure with brick wall having structural shed at top. PE will be submitted in the next B&WC. Placed for approval.	Mentioned & considered in 36.4.
36.1	Confirmation of the minutes of the 35th B&WC held on June 18, 2019 at CSIR-CGCRI Guest House, Kolkata. Confirmed.	Noted.
36.3	Progress of Various Ongoing Projects 1) Rectification work in progress. 2) Sewer line to be considered in all buildings presently served with septic tank. (Academic Building, Workshop, D Sen hall, ECE, CSE, Biotech, S N Ray, Mathematics, Old Guest House, North Guest House, LS type quarter, G+1, G+8).	Noted.
36.4	Construction of EE Measurement Laboratory CPWD has been assigned the job as per the minutes of 36 th B&WC (#36.4) and subsequent approval from 49 th F.C. (#49.04-02) and 54 th BoG (#54.03) the A/A and E/S of P.E. for 'Construction of EE Measurement Laboratory through Vertical Extension of Electrical Engineering Lab at NIT Durgapur (W.B.)' of Rs.1,61,68,000/- (Rs. One Crore Sixty One Lakh and Sixty Eight Thousand only incl. 3% Contingencies) has been awarded to CPWD.	Noted. CPWD is requested to assess the condition of the existing structure & accordingly decide the form of structural shed within the approved amount of P.E. of Rs.1,61,68,000/- only incl. 3% Contingencies. The work is considered under EWS.
36.5	Air Conditioning of New Academic Block (NAB)	Tendering is under process.
36.6	The revised architectural plan of Utkarsha Bhavan	Accepted. Work will be awarded shortly within December, 2019.

Item No.	Item	Action Taken
37.3	Progress of Various Ongoing Projects: (a) Construction of main entrance gate is completed. (b) Handing over process of 1250 seater boys' hostel is continuing. (c) Work is in progress for several ongoing projects as mentioned below: (i) 1500 capacity auditorium (ii) Raising of boundary wall (iii) Renovation of sewer line (iv) Construction of conference & faculty rooms in the 2 nd	Noted. CPWD is requested to expedite the completion of the projects as per the schedule.


	<p>floor of ME Dept.</p> <p>(v) Civil & electrical renovation including lift of central library.</p> <p>(vi) Augmentation of civil, electrical & audio-visual capacity including replacement of furniture of LH & LG of main academic building of NIT Durgapur.</p> <p>(vii) Central Research Laboratory (Utkarsha Bhavan)</p> <p>(viii) 2nos. of toilet for PWD students</p> <p>(ix) Internal renovation of 55 nos. LM type quarters.</p>	
37.4	<p>Construction of Vertical Extension of Thermal Engg. Lab.</p> <p>Due to increase in the intake of students in Mechanical Engineering Department, it is proposed for the vertical extension of the present Thermal Engg. (Heat Power) Laboratory (area = 21.4m x 15.4m) by constructing a framed structure with brick wall & having structural shed at the roof.</p> <p>The fund shall be utilized from the grant under EWS by MHRD. An estimated cost for the same has been tentatively considered as Rs. 1.60 crore under the abovementioned grant.</p> <p>CPWD has been asked to submit P.E. for the same.</p> <p>Placed for approval of the proposal.</p>	<p>The proposal is accepted in principle. It is to be considered under EWS scheme. The P.E. is to be submitted by CPWD.</p>
37.5	<p>Special Infrastructure Development Project – 1 : Electrical sciences building & furniture</p> <p>In view of accommodating the increased intake of students and newly recruited faculty members, it is proposed to provide spaces and furniture for Electrical Sciences building that will serve the departments of EE, ECE & CSE as well as Computer Centre.</p> <p>An estimated cost for the same has been tentatively considered as Rs. 70 crore in the proposed budget provision of 2020-21 to 2022-23.</p> <p>CPWD has been asked to submit P.E. for the same.</p> <p>Placed for approval of the proposal.</p>	<p>The proposal is accepted in principle. The P.E. is to be submitted by CPWD.</p>
37.6	<p>Special Infrastructure Development Project – 2 : Smart Card</p> <p>For infrastructure development of the campus and better management of the same, smart card system is proposed to be introduced in NIT Durgapur.</p> <p>An estimated cost for the same has been tentatively considered as Rs. 0.19 crore in the proposed budget provision of 2020-21.</p> <p>Placed for approval of the proposal.</p>	<p>The proposal is accepted in principle in connection with Diamond Jubilee Celebrations of the Institute. It may be taken up by Chairman (Planning) for further processing.</p>
37.7	<p>Special Infrastructure Development Project – 3 : Smart Water Management</p> <p>For infrastructure development & better management of water usage in the campus, a scheme is proposed to be introduced in NIT Durgapur.</p> <p>An estimated cost for the same has been tentatively considered as Rs. 1.12 crore in the proposed budget provision of 2020-21.</p> <p>Placed for approval of the proposal.</p>	<p>The proposal is accepted in principle in connection with Diamond Jubilee Celebrations of the Institute.. It may be taken up by Chairman (Planning) for further processing.</p>


37.8	<p>Special Infrastructure Development Project – 4 : Smart Electricity Management</p> <p>For infrastructure development & better management of usage of electricity in the campus, a scheme is proposed to be introduced in NIT Durgapur.</p> <p>An estimated cost for the same has been tentatively considered as Rs. 0.23 crore in the proposed budget provision of 2020-21.</p> <p>Placed for approval of the proposal.</p>	<p>The proposal is accepted in principle in connection with Diamond Jubilee Celebrations of the Institute.. It may be taken up by Chairman (Planning) for further processing.</p>
37.9	<p>Special Infrastructure Development Project – 5 : Smart Monitoring of Building</p> <p>For infrastructure development & better energy efficient usage of different buildings in the campus, a scheme is proposed to be introduced in NIT Durgapur.</p> <p>An estimated cost for the same has been tentatively considered as Rs. 0.10 crore in the proposed budget provision of 2020-21.</p> <p>Placed for approval of the proposal.</p>	<p>The proposal may be submitted as a project in connection with Diamond Jubilee Celebrations of the Institute. It may be taken up by Chairman (Planning) for further processing.</p>
37.10	<p>Special Infrastructure Development Project – 6 : Smart Waste Management</p> <p>For infrastructure development & better management of waste products in the campus, a scheme is proposed to be introduced in NIT Durgapur.</p> <p>An estimated cost for the same has been tentatively considered as Rs. 0.67 crore in the proposed budget provision of 2020-21.</p> <p>Placed for approval of the proposal.</p>	<p>The proposal is accepted in principle in connection with Diamond Jubilee Celebrations of the Institute. It may be taken up by Chairman (Planning) for further processing.</p>
37.11	<p>Mechanisation of Kitchen & Modernisation of dining halls with furniture.</p> <p>For infrastructure development & better management of hostel facilities in the campus, Mechanisation of Kitchen & Modernisation of dining halls with furniture is proposed. The fund shall be utilized from the grant under EWS by MHRD. An estimated cost for the same has been tentatively considered as Rs. 6.50 crore under the abovementioned grant in the proposed budget provision of 2020-21& 2021-22.</p> <p>CPWD has been asked to submit P.E. for the same.</p> <p>Placed for approval of the proposal.</p>	<p>The proposal is accepted in principle. It is to be considered under EWS scheme. The P.E. submitted by CPWD is found to be not in order & it is to be resubmitted by them.</p>
37.12	<p>Expansion & refurbishing of laboratories, academic departments & classrooms.</p> <p>For infrastructure development & better classroom & laboratory facilities in the academic buildings, Expansion & refurbishing of laboratories, academic departments & classrooms is proposed.</p> <p>The fund shall be utilized from the grant under EWS by MHRD. An estimated cost for the same has been tentatively considered as Rs. 8.60 crore under the abovementioned grant in the proposed budget provision of 2020-21& 2021-22.</p> <p>CPWD has been asked to submit P.E. for the same.</p> <p>Placed for approval of the proposal.</p>	<p>The proposal is accepted in principle. It is to be considered under EWS scheme. The P.E. submitted by CPWD is found to be not in order & it is to be resubmitted by them.</p>
37.13	<p>Campus illumination.</p>	<p>The proposal is</p>

	<p>For infrastructure development & proper management of safety & security of campus facilities, adequate illumination by energy efficient lamps (including high mast types) is proposed.</p> <p>An estimated cost for the same has been tentatively considered as Rs. 1.20 crore in the proposed budget provision of 2020-21.</p> <p>CPWD has been asked to submit P.E. for the same.</p> <p>Placed for approval of the proposal.</p>	<p>accepted in principle. P.E. to be submitted by CPWD.</p>
37.14	<p>Comprehensive parking facilities.</p> <p>The campus did not have parking facilities for cars, two-wheelers & cycles. As a result the campus area becomes clumsy during office hours and the residents also face difficulties for unplanned parking of the cars on roads & vacant spaces. To overcome this problem, it is proposed that parking facilities must be provided at different zones of the campus in phases.</p> <p>In the first phase, for better management of the campus, an estimated cost for the same has been tentatively considered as Rs. 1.00 crore in the proposed budget provision of 2020-21.</p> <p>CPWD has been asked to submit P.E. for the same.</p> <p>Placed for approval of the proposal.</p>	<p>The proposal is accepted in principle. Parking for cars & 2-wheelers on the left hand side of the main gate of entrance to the campus is to be considered first. P.E. to be submitted by CPWD.</p>
37.15	<p>Electronic surveillance with optic fibre layout for the campus.</p> <p>For infrastructure development & proper management of safety & security of campus facilities, adequate electronic surveillance system is proposed for the campus.</p> <p>An estimated cost for the same has been tentatively considered as Rs. 2.00 crore in the proposed budget provision of 2020-21 & 2021-22.</p> <p>CPWD has been asked to submit P.E. for the same.</p> <p>Placed for approval of the proposal.</p>	<p>The proposal is accepted in principle. P.E. to be submitted by CPWD.</p>
37.16	<p>Extension Centre (Kolkata campus) (2000 sqm)</p> <p>The Institute needs to identify the property for an adequate extension centre in Kolkata to facilitate holding of academic & administrative meetings, campus interviews for our students, organising seminars & conferences and also subletting for meetings when not engaged.</p> <p>CPWD shall evaluate considering the condition of the building and the locality and shall submit tentative cost of rental for the said property.</p> <p>Placed for approval of the proposal.</p>	<p>An amount of Rs.15 Cr. has been considered in the Budget for 2020-21 for purchase of land. Till the construction comes up, suitable rental accommodation may be explored. Chairman (planning) shall coordinate in this regard.</p>
37.17	<p>Children's park</p> <p>For infrastructure development & improving facilities for campus residents, a children's park is proposed.</p> <p>An estimated cost for the same has been tentatively</p>	<p>The proposal is accepted in principle. However, it may be grouped centrally under amenities. P.E. to be submitted by CPWD.</p>

	<p>considered as Rs. 0.25 crore in the proposed budget provision of 2020-21.</p> <p>CPWD has been asked to submit P.E. for the same.</p> <p>Placed for approval of the proposal.</p>	
37.18	<p>Centralised water (drinking) purification plant</p> <p>For infrastructure development & better management of campus facilities, a centralised water (drinking) purification plant is proposed.</p> <p>An estimated cost for the same has been tentatively considered as Rs. 0.50 crore in the proposed budget provision of 2021-22.</p> <p>CPWD has been asked to submit P.E. for the same.</p> <p>Placed for approval of the proposal.</p>	<p>The proposal is accepted in principle. However, it may be grouped centrally under amenities. P.E. to be submitted by CPWD.</p>
37.19	<p>Landscaping & horticulture</p> <p>For better management of campus facilities, development of landscaping & horticulture is proposed for the entire campus.</p> <p>CPWD has submitted a P.E. of a total amount of Rs. 2.0 crore for the same.</p> <p>The same amount has been considered in the proposed budget provision of 2020-21 & 2021-22.</p> <p>Placed for approval of the proposal.</p>	<p>The proposal is accepted in principle. To be discussed in the next B&WC for provision of funding the project.</p>
37.20	<p>Requirement of additional fund for completion of the 1500 capacity auditorium.</p> <p>The projected cost for the 1500 capacity auditorium (ref. A/A &E/S no. NIL dt. 23.12.2011) was Rs. 26.78 crore.</p> <p>An amount of Rs. 22.40 crore has been deposited with CPWD.</p> <p>The expenditure till date by CPWD is Rs. 23.69 crore.</p> <p>The balance amount of Rs. (26.78 – 23.69 =) 3.09 crore is less by Rs. 1.29 crore from the immediate requirement of fund of Rs. 4.38 crore, as submitted by CPWD, for completion of the project.</p> <p>A tentative estimate of Rs. 1.0 crore is kept in the proposed budget provision of 2020-21.</p> <p>Placed for approval of fund.</p>	<p>It is noted that in view of the sanctioned amount of Rs.26.78 Cr & the amount deposited with CPWD till date being Rs. 22.40 Cr., the total balance amount for the project is Rs. 4.38 Cr. Considering the present stage of progress of work, arrangement may be made for release of an adequate amount of fund to CPWD.</p>
37.21	<p>Relaying & renovation of sewer line in NIT campus.</p> <p>Relaying & renovation of sewer lines of the academic block (old & new), library, S. N. Ray Memorial building & the building opposite to it, 1500 capacity auditorium were not considered in the earlier scope. But for better management of sewer lines all over the campus, the abovementioned zones may be considered to be connected to the newly laid sewer lines in the campus.</p> <p>The projected cost for relaying & renovation of sewer lines (ref.</p>	<p>Balance fund available in the sanctioned amount for the project may be utilized to cover the suggested and similar area in the campus to be joined with the newly renovated sewer network. Route of laying sewer in & around academic buildings may be planned</p>

	<p>A/A &E/S dt. 29.12.2017) was Rs. 6.19 crore.</p> <p>An amount of Rs. 3.10 crore has been deposited with CPWD.</p> <p>The expenditure till date by CPWD is Rs. 2.88 crore.</p> <p>An estimated cost for relaying & renovation of sewer lines in the abovementioned zones has been tentatively considered as Rs. 3.09 crore in the proposed budget provision of 2019-20 & 2020-21.</p> <p>Placed for approval.</p>	<p>in consultation with Computer Centre to keep the underground OFC undisturbed as far as possible. Necessary communication to CPWD for further work may be given soon.</p>
<p>37.22</p>	<p>Any other matter with the permission of chair.</p>	<p>(i) Rooftop installation of solar panels in selected areas of the campus is accepted in principle. It may be taken up by Chairman (Planning) for further processing.</p> <p>(ii) CPWD is to supply information regarding maintenance set up of the 1500 capacity auditorium.</p> <p>(iii) Arrangements to be made for shifting of 2nd & 3rd year B.Tech students to the 1250 seater boys' hostel at the earliest by the Institute.</p> <p>(iv) Arrangement for providing AC units in academic buildings to be taken up soon.</p>


 (Director)
 Chairman,
 B&WC, NIT Durgapur


 (Registrar)
 Member Secretary
 B&WC, NIT Durgapur